ARCHR Disaster Home Repair

ARCHR Organization: AAHH

Address	Household Size	AMI Percentage	Scope of Work	Capital Construction Expenses	Administrative Costs	Totals
57 Oteen Church Rd Lot 8	1	22	Partner with subcontractor to service furnance, oil tank, and thermostat	$ 2,797.92	$ 139.90	$ 2,937.82
1081 West Chapel Rd	4	45	Remove and replace sliding patio door, trim out to finish. Install vinyl plank flooring over concrete slab, trim out to finish. Install new insulation and sheetrock in downstairs living area where damaged from water.	$ 4,892.59	$ 244.63	$ 5,137.22
146 Maple Ave	3	80	Add additional blocking to foundation walls where removed. Replace all sections of drywall in basement. Mud and tape all joints, corners, and seams. Replace trim on all block wall sections. Paint to match. Prep foundation surface for vinyl plank flooring. Plug holes from termite treatment where leaks had been occuring. Install vinyl plank flooring throughout basement living area. Finish with baseboard	$ 10,861.08	$ 543.05	$ 11,404.13
3 Carver Court	3	51	Replace damaged insulation where leak occured above dining room. Replace broken drywall. Paint and texture to match. Remove and reshingle roof to address dining room leaks and any other possible leak areas.	$ 10,645.13	$ 532.26	$ 11,177.39
3 Rooster Trail	1	25	Replace cracked sections in drain under living room. Remove and replace all affected drywall and material in front bedroom and closet. Paint and texture to match. Repair roof leak with patching and reseal with ElastiCool roofing paint sealer. Replace bottom two steps at rear of home. Rebuild handrails to match. Remove and replace flooring in kitchen and living room with vinyl plank flooring. Replace damaged subfloor and insulation. Add quarter round trim and transition strips where needed.	$ 12,392.53	$ 619.63	$ 13,012.16
31 Lunar Way Lot 15	1	33	Replace water filter to restore full home water service.	$ 3,371.87	$ 168.59	$ 3,540.46
303 Eliada Home Road	1	16	Replace majorly damaged framing members and reinforce slightly damaged framing. Replace damaged decking on corner of roof. Reshingle entire roof. Replace soffit, fascia, and gutter. Remove and replace damaged drywall sections in bedroom. Replace damaged and missing insulation. Paint drywall to match. Remove damaged siding section. Replace with cedar lap siding and paint to match.	$ 8,067.94	$ 403.40	$ 8,471.34

236 Brickyard Rd	2	8	Modify roof pitch over the addition to eliminate areas with positive pitch. Install framing, sheathing, ice and water shield, and shingles to create new roof structure connecting existing shingled roof pitch. Add flashing where necessary. Install proper drainage and gutters for the addition roof. Remove water damaged drywall for addition wall. Replace damaged insulation. Texture and paint to match. Dig French drain around the uphill perimeter of the basement. Use sleeved, perforated drainage piping and connect to gutter downspouts. Remove and replace water damaged and missing insulation in basement. Coordinate with subcontractor to address water intrusion in basement. Level sliding section of back porch. Add cantilevered beam to porch section and pour footers for new posts. Add knee bracing to prevent further movement. Remove and replace back porch stairs.	$	17,855.06	$	892.75	$	18,747.81
68 Taft Ave	1	22	Replacement of pressure reducing valve to restore water to house	$	3,941.11	$	197.06	$	4,138.17
54 Forest St.	2	41	Replacement of pressure valve and repairs to water heater	$	4,181.32	$	209.07	$	4,390.39
520 Caribou Rd	1	63	Repair heating system	$	4,935.49	$	246.77	$	5,182.26
				$	-	$	-	$	-
				$	-	$	-	$	-
				$	-	$	-	$	-
				$	-	$	-	$	-
				$	-	$	-	$	-
			Totals	$	83,942.04	$	4,197.10	$	88,139.14